



July 06, 2006
 Project No: 18449.10.00
 Invoice No: 0081111

Total This Invoice**\$1,750.00**

Rhodes Homes, Inc.
 2215 Hualapai Mountain Road
 Suite H
 Kingman AZ 86401

For: Golden Valley Master Plan
 PO No. GVMP1000-31

Professional Services from April 30, 2006 to June 03, 2006**Fee**

Phase	Fee	Percent Complete	Earned	Current
GVR Utilities-Electric Master Plan	18,000.00	100.00	18,000.00	0.00
GVR Utilities Natural Gas	12,000.00	52.00	6,240.00	1,200.00
GVR Utilities Telephone & Cable	11,000.00	67.00	7,370.00	550.00
Total Fee	41,000.00	Total Earned	31,610.00	
		Previous Fee Billing	29,860.00	
		Current Fee Billing	1,750.00	
		Total Fee		1,750.00

Total This Invoice \$1,750.00

If you have any questions regarding this invoice, please contact
 Mark Clark at (928) 753-0230.


Stanley Consultants INC.
Date: 7/6/2006
 Invoice No. SCI Project # 18449.10.00
 Rhodes Homes P.O. # GVMP1000-36

Billing Period: April 2, 2006 through June 3, 2006

CONTRACT SUMMARY:


Total Contract Amount	\$ 41,000.00
Invoice Amount to Date	\$ 31,610.00
Balance Remaining	\$ 9,390.00

INVOICE SUMMARY:

	Authorized to Date	Previous	Current	Balance	% Spent
GRV Utilities-Electric Master Plan	\$ 18,000.00	\$ 18,000.00	\$ -	\$ -	100%
GRV Utilities Natural Gas	\$ 12,000.00	\$ 5,040.00	\$ 1,200.00	\$ 5,760.00	52%
GRV Utilities Telephone & Cable	\$ 11,000.00	\$ 6,820.00	\$ 550.00	\$ 3,630.00	67%
Totals	\$ 41,000.00	\$ 29,860.00	\$ 1,750.00	\$ 9,390.00	

TOTAL AMOUNT DUE THIS INVOICE**\$ 1,750.00**

Payment Requested By:


 Denis Atwood

Date:

7-7-06

Please Remit Payment To: Stanley Consultants, Inc.
 5820 S. Eastern Avenue
 Suite 200
 Las Vegas, NV 89119

ST-RH027756

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENTProperty Name: Golden Valley Master PlanProperty Location: Golden Valley Master PlanUndersigned's Customer: Rhodes Homes, Inc.Invoice/Payment Application Number: 81111Payment Amount: \$1,750.00Payment Period: Through June 3, 2006

Upon receipt by the undersigned of a check in the above referenced payment amount payment to the undersigned, and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release and the undersigned shall be deemed to waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the property or to the undersigned's customer, which are the subject of the invoice or payment application, but only to the extent of the payment amount or such portion of the payment amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications of changes pending approval, disputed items and claims, or items furnished or invoiced after the payment period.

Before any recipient of this document relies on it, he should verify evidence of payment to the undersigned. The undersigned warrants that he either has already paid or will use the money he received from this progress payment promptly to pay in full all his laborers, subcontractors, material men and suppliers for all work, materials or equipment that are the subject of this waiver and release.

Dated: 7-7-06Stanley Consultants, Inc.

Company Name

By: Jo ZaleIts: Department Manager - VP